



April 27, 2019

Project : Phase 1 of Barangay Old Sagay Community Drainage System

Subject : Progress Report

1. Description of Work - Construction of drainage canal for the community's waste-water discharge.
2. Scope of Work – Thirteen (13) Lineal Meters or Forty-two (42) feet of open canal with concrete base as shown in the pictures below. Prefabricated reinforced concrete units to facilitate crossing of wheeled vehicles from the public road to the community's service roads is also included in Phase 1.
3. Duration – Estimated to be completed in two to three weeks (10 to 15 working days).
4. Methodology – Work on the project will be done primarily by hired laborers. Community members will help in the digging of the trench and hauling of excavated materials to designated areas in the community.
5. Status of work: Sixty percent (60%) completed as of April 24, 2019

Please see succeeding pages for pictures of progress of work.

Report by:

Signed:

UBALDO F. RAMOS, JR.

In-charge for Project Implementation

Validated by:

Signed:

EXCEL PABALINAS

Program Administrator

iHome Western Visayas

Picture illustrating the site condition "Before" the project implementation.

Better Lives through Better Homes

Door 5, 2/F LCC Cooperative Building, Gatuslao St., Bacolod City

Telephone No. (034)431 1128

Picture for "After" was taken from this spot towards
the direction of the tree

Use this tree as point of reference.



Note the condition of the road at the foreground.

Picture illustrating the progress of work "After" the eighth day of project implementation.

Better Lives through Better Homes

Door 5, 2/F LCC Cooperative Building, Gatuslao St., Bacolod City

Telephone No. (034)431 1128

The canal is just about 60% complete after 8 days.
Tree used as reference point.



Better Lives through Better Homes

Door 5, 2/F LCC Cooperative Building, Gatuslao St., Bacolod City

Telephone No. (034)431 1128