



## District Grant Final Report 2019-2020

This report must be completed and uploaded on [matchinggrants.org](http://matchinggrants.org) within 30 days after completion of the project but no later than 2 years after the date of approval of the project. For scholarships, the report is due 30 days after payment of funds.

### District Grant # P-2853

---

Rotary Club: **Greeley Centennial**

Project Title: **21<sup>st</sup> Century Manos Juntas**

### Project Description:

---

1. Is this a scholarship governor's grant report? Yes ☐ No ☒ (If yes, go directly to line 16)
2. Briefly describe the project. What was done and where did the project activities take place? Explain how the beneficiaries and other community members were involved?

There is an increasing need to provide equitable education to the students who attend the Josefa Lastiri Morazan School in the Lancetilla Botanical Gardens in Tela, Honduras. To bring these teachers and students into the 21<sup>st</sup> Century, an addition to a Rotary-sponsored vocational center is needed to add internet access and provide computers to the children.

The granted funds were used to complete construction and furnish a modest educational building on the site of the centrally located Josefa Lastiri Morazan School. Teachers and students are using these computers to gain access to internet educational resources, what the United Nations deems a universal right.

Community members were employed in the completed construction of the technology portion of the vocational center, including wiring of the building for electricity and internet. Additional remediation work was needed to prevent the rear berm of the building from collapsing and to divert water properly away from the building.

3. How many Rotarians participated in this project? Two Rotarians participated directly with "boots on the ground," approximately 20 participated indirectly.
4. What did they do? Please give at least two examples.

We coordinated communication and oversight of the funds being spent. A mutual friend of a Rotarian lives in Honduras and helped to ensure that the funds were spent as intended. We also helped coordinate the procurement and delivery of materials and supplies for this and other

coordinated Rotary grants related to this project. In late August/early September 2019, these two Rotarians travelled to Honduras to complete technology installation, deliver computers, inspect the building, paint, and participate in a ribbon-cutting ceremony. The technology installation involved completely wiring the vocational center and connecting to electricity, as well as installing a wifi bridge to deliver internet service from the main Lancetilla Botanical Garden visitors' center to the vocational center at a distance of approximately 200 meters. The building completion including paint, ceiling installation, and wiring.

5. How many non-Rotarians benefited from this project? **80**

So far this first year, the project has benefited about 80 students and teachers who attend and work at the Josefa Lastiri Morazan School in the area of Lancetilla Botanical Garden. Pictures of the completed building, gifting of computers, and final technology lab set up are included.

6. Who are the beneficiaries and what is the expected long-term community impact of this project?

Students and teachers of the Josefa Lastiri Morazan School are beneficiaries of this project by now having access to wireless laptop computers and the internet. With proper planning and implementation on the part of teacher, students will have increased access to free curriculum materials, communication and research resources, and skill-building opportunities to prepare them to be competitive in the 21<sup>st</sup> Century workforce. Education opens doors socially and economically and correlates to increased lifespan and quality of life.

When our visiting Rotarians were in Honduras, they were surprised that most schools within the urban center of Tela do not have internet access or computers. This project has provided an advantage to the students of the remote Josefa Lastiri Morazan School now have that other students in nearby developed areas of Honduras do not.

7. If a cooperating organization was involved, what was their role?

This grant has become part of a larger project in cooperation with the Honduras Department of Education, Lancetilla Botanical Gardens, Craig Colorado Rotary Club, and the Tela Honduras Rotary Club. The Department of Education and Lancetilla Botanical Gardens honored our Rotary Clubs' contributions to their community. These local organizations will ensure the project continues to be supported and is sustainable for the unforeseeable future. The Craig Rotary helped to furnish the vocational center with furniture. The Tela Honduras Club has a strong interest in partnering with our Colorado Rotary clubs in future projects and is committed to supporting our shared work within the Lancetilla Botanical Gardens. The Greeley Centennial Rotary local school district, Weld County School District 6, of which many employees are also Rotarians, donated 30 refurbished computers for use at the Josefa Lastiri Morazan School vocational technology center.

8. Income:

| <b>Income Source</b>            | <b>Amount</b>     |
|---------------------------------|-------------------|
| Greeley Centennial Rotary Match | \$4,250.00        |
| District 5440 Match             | \$1,750.00        |
| <b>Total Project Income</b>     | <b>\$6,000.00</b> |

9. Expenditures: (number receipts starting with 1 and indicate a receipt # (s) for each expenditure) (Do not include travel expenses)

| If international project convert amounts to US dollars | Receipt # (s) | Budgeted Amount | Actual Amount |
|--|---------------|-----------------|---------------|
| Building Materials                                     | 1             |                 | \$2,159.83    |
| Building Materials                                     | 2             |                 | \$ 712.31     |
| Building Materials & Classroom Supplies                | 3             |                 | \$3,929.59    |
|  |               |                 |               |
| Total project expenditures                             |               |                 | \$6,801.73    |

10. Please explain any variance of more than 5% between the budgeted amount and the actual amount including the reason for the variance and why the alternative was chosen.

Between the initial writing of the grant (spring 2019) and the final completion of the project (spring 2020), costs of materials and labor increased. In installing the ceiling, a better quality inter-locking composite ceiling was installed for better climate control and protection against wood rot caused by high humidity. This resulted in the need for additional funds. This was addressed through a private donation by a Greeley Centennial Rotarian to make up the difference.

11. Project score (5=strongly, 4=agree, 3= neutral, 2=disagree, 1=strongly disagree)

|  | Project Score | Comments                                 |
|--|---------------|--|
| The overall project was successful         | 5             | Completed on time with positive results. |
| The grant process worked well              | 5             |  |
| My interaction with partner clubs was good | 5             |  |
| We achieved the results we expected        | 5             |  |

12. Did you upload photos in your project on [matchinggrants.org](https://matchinggrants.org) under the Photos tab? **Yes**

13. What worked well on this project and why?

Ultimately, the project was successful and completed on time during the current grant year. The students are ecstatic about having access to the internet and have begun using them in cooperation with their teachers. Additionally, we built stronger relationships with multiple organizations, including Weld County School District Six and the Tela Rotary Club in Honduras. This latter relationship is something we have been working to foster for approximately four years. It was rewarding to meet face to face with the leadership of the Tela Club in September 2019.

14. What did not work well and how would you suggest improving it?

There were unexpected expenses due to a decision about the quality of materials to be used. Ultimately, we chose to seek additional funding to ensure the long-term success of the project. Future grants in this area will need to include a larger set aside for contingency expenses and the quality and availability of resources.

15. How was this project publicized?

Locally, presentations have been made annually with our Greeley Centennial Rotary club. In Honduras, the project was recognized by the Honduras Department of Education, Lancetilla Botanical Garden, Honduras state university forestry department, and the Tela Rotary club. A rather large ribbon cutting ceremony was organized by leadership from Lancetilla Botanical Gardens, which was well attended by the local Tela community. We also hung signage acknowledging the work of three Colorado Rotary Clubs in various projects related to education in the Lancetilla Botanical Garden. The sign was hung on the new vocational center in September 2019. Please see the attached pictures.

16. Scholarship Governor's grant only **N/A**

### **Project Inventory**

Please list all items provided in this grant that are over \$500 in value and are not expendable.

| <b>Item Purchased</b> | <b>Date of Purchase</b> | <b>Cost</b> | <b>Initial Destination/<br/>Location</b> | <b>Comments</b> |
|-----------------------|-------------------------|-------------|--|-----------------|
| N/A                   |                         |             |  |                 |

By signing this report, I confirm that to the best of my knowledge these District Grant funds were spent only for eligible items in accordance with Trustee-approved guidelines, and that all the information contained herein is true and accurate. Receipts for all grant-funded expenditures are attached. I also understand that all photographs submitted in connection with this report will become the property of RI and will not be returned. I warrant that I own all rights to the photographs, including copyright, and hereby grant the District, RI and TRF a royalty free irrevocable license to use the photographs now or in the future, through the District and the world in any manner it so chooses and in any medium now known or developed. This includes the right to modify the photographs as necessary in the District's and RI's sole discretion. This also includes, without limitation, use on or in the web sites, magazines, brochures, pamphlets, exhibitions and any other promotional materials of the District, RI, and TRF.

**Please attach all receipts or an invoice and a copy of the check used to pay the invoice. Funds over \$100 not used must be returned to the district grants treasurer.**

Certifying signature of primary contact:



Date: **6/11/2020**

Print name: **Matt Thompson**

**Building Expenses and Receipts:**

**Receipt #1**

MACO S.A.

1019012492740

admon.fermacosa@yahoo.com

Morazan, Esquina Opuesta a Supermercado La Colonia / 9584-5901

a: MOSTR - JOSEFA LASTIRIS DE MORAZAN

CONSUMIDOR FINAL

C.E.:

No. C.R.E.:

No. S.A.G.:

437717-087674-6E4A92-AFD40A-2E246E-29

Cotizacion No.: 000-001-09-00055620

Terminos: Contado

Vencido: 0

Atendido por: Emma Chinchilla

| No. C.P.E. : |   | No. S.A.G. : |     | Fecha: 19/11/2019 09:42:30 |        |          |           |
|--------------|---|--------------|-----|----------------------------|--------|----------|-----------|
| Código       | Descripción                             | Tot          | Alm | Exo                        | Precio | Desc     | TOTAL     |
| 10105005     | Varilla 1/4X9m Lisa Leg                 | 1            |     |                            | 40.00  | 0.00     | 240.00    |
| 10105015     | Varilla 3/8X9m Corrugada Leg            | 1            |     |                            | 108.00 | 0.00     | 1,044.00  |
| 10201018     | Lamina Aluzinc NATURAL X PIE Cal 26 Cor | 1            |     |                            | 32.00  | 2,584.00 | 41,344.00 |
| 10203035     | Caballote Aluzinc Natural de 10         | 1            |     |                            | 250.00 | 0.00     | 3,500.00  |
| 30512006     | Poliducto 3/4 por pie                   | 1            |     |                            | 1.80   | 0.00     | 18.00     |
| 21602010     | Clavos de Acero 3 Pul Unidad            | 1            |     |                            | 2.00   | 0.00     | 40.00     |
| 10301001     | Cemento Gris Bija Bolsa                 | 1            |     |                            | 197.00 | 0.00     | 4,925.00  |
| 21601005     | Clavos 3 Pul por Libra                  | 1            |     |                            | 15.00  | 0.00     | 150.00    |
| 21601007     | Clavos 4 Pul por Libra                  | 1            |     |                            | 15.00  | 0.00     | 120.00    |
| 21601003     | Clavos 2 Pul por Libra                  | 1            |     |                            | 15.00  | 0.00     | 30.00     |
| 21706004     | Tornillo Goloso 2                       | 1            |     |                            | 1.60   | 0.00     | 1,280.00  |
| 21301002     | Alambre Amarre Libra                    | 1            |     |                            | 15.00  | 0.00     | 60.00     |
| 21006008     | Caja RECTANGULAR Metal 2X4 Pesada       | 1            |     |                            | 20.00  | 0.00     | 120.00    |
| FLETE        | FLETE                                   | 1            |     |                            | 150.00 | 0.00     | 150.00    |

ul

|                   |   |           |
|-------------------|---|-----------|
| Impte Exonerado:  | L | 0.00      |
| Impte Exento:     | L | 0.00      |
| Impte Gravado 15: | L | 46,887.83 |
| Impte Gravado 18: | L | 0.00      |
| I.S.V. 15%:       | L | 7,033.17  |
| I.S.V. 18%:       | L | 0.00      |

Cinco Y Tres Mil Novcientos Veintiuno Lempiras

001-09-00000020 AL 000-001-09-00000020 FECHA LIM. EMISION 08/08/2019

Ineficacia de todos "exijala" original cliente 1era copia contabilidad 2da copia despacho

Total: L 53,921.00

Hora de Impresión: 09:47:14 Página 1 de 1

Receipt #2





**INDUSTRIAS PANAVISION S.A. DE C.V.**  
PRINCIPAL  
350 MTS SALIDA A LA LIMA  
SAN PEDRO SULA  
TEL: 2553-3029  
FAX: 2557-0203

RTN: 05019995136890

WEB: [www.ipsa.hn](http://www.ipsa.hn)

EMAIL: [info@ipsa.com](mailto:info@ipsa.com)

CODIGO: MVR-14

VERSION: 06

### COTIZACION

No. **10119981**

Fecha: 08/03/2019

Teléfono:

Fax:

O/C:

Hora: 10:42AM

Código: C3C9999

Cliente: **EVA SERRANO**

Dirección:

Ciudad:

Saldo: -8,543.55 Saldo Vencido: 27,249.25 Fecha de Impresion: 08/03/2019 10:45:32a.m.

Al momento de Cancelar la factura no se deberá aplicar la retención del 1%, ya que IPSA se encuentra sujeta al Régimen de Pagos a Cuenta, según lo indica el Decreto #17-2010 (en la fe errata del 29 de mayo del 2010).

| Número de artículo   | Descripción                                      | Precio   | Cant. | Total     |
|----------------------|--|----------|-------|-----------|
| N-MA106-000-MXX      | ARMARIO STANDARD 43.8 X 91.4 X 182.8 CM MARFIL   | 4,861.76 | 1     | 4,861.76  |
| N-MA106-000-MXX      | ARMARIO STANDARD 43.8 X 91.4 X 182.8 CM REDISEÑO | 4,899.85 | 5     | 24,499.23 |
| ARMARIOS             |  |          |       |           |
| N-MS118-001-NGX      | MESA PLEGABLE 76.2 X 177.8 CM NG                 | 2,131.92 | 10    | 21,319.20 |
| MESA RECTAGULAR      |  |          |       |           |
| N-SL167-003-NXCX     | SILLA VISITA APILABLE NEGRO C/NEGRA              | 752.00   | 40    | 30,080.00 |
| SILLAS               |  |          |       |           |
| N-SV400-000-XXX      | FLETE  | 1.00     | 4,200 | 4,200.00  |
| JARDIN BOTANICO TELA |  |          |       |           |

Entregar en:

ESTO NO ES FACTURA. EXIJA SU RECIBO EN CAJA.

PRECIOS VALIDOS UNICAMENTE POR 7 DIAS

MEDIDAS PUEDEN VARIAR +/- 2%.

Asesor de Ventas: 2.0 MARLEN LISETH PEÑA LARA

ACEPTADO CLIENTE

Nombre

Firma



|                     |     |           |
|---------------------|-----|-----------|
| SUB-TOTAL:          | Lps | 84,960.19 |
| GASTOS ADICIONALES: | Lps | 0.00      |
| IMPUESTO:           | Lps | 12,744.03 |
| TOTAL:              | Lps | 97,704.22 |

