



**SERVE TO CHANGE LIVES**

## **District/Governor's/Rotaract Grant Final Report 2021-2022**

This report must be completed and uploaded on [matchinggrants.org](http://matchinggrants.org) within 30 days after completion of the project but no later than 2 years after the date of approval of the project. For scholarships, the report is due 30 days after payment of funds.

**District Grant # (from [matchinggrants.org](http://matchinggrants.org))** P-2570

Rotary Club: Riverton, Wyoming

Project Title: Rotary Joy Place Dog Park

### **Project Description:**

1. Is this a scholarship governor's grant report? Yes  No  (If yes, go directly to line 16)
2. Briefly describe the project. What was done and where did the project activities take place? Explain how the beneficiaries and other community members were involved?

The Rotary Joy Place Dog Park, renamed Dacey's Place at Rotary Dog Park, is the first park of its kind for the Riverton community. The park is 20,000 square feet surrounded by 600 perimeter feet of chain link fence. It is located adjacent to a paved recreation trail called the Riverwalk alongside the Wind River. This location was selected for its ability to enhance existing community recreation opportunities and to allow individuals and families to enjoy the beautiful, scenic Wind River. The project consisted of leveling and grading land adjacent between the Riverwalk, spreading wood chips, installing fence and gates, placing benches and poop bag stations, and installing an access trail from the Riverwalk to the new park.

While the dog park project was sponsored by the Riverton Rotary Club, it is the culmination of effort from many stakeholders. The City of Riverton provided preliminary design and site work. It also

donated and placed wood chips across the entire park. The city has further agreed to provide long-term maintenance of the facility. The Wind River Job Corps participated by making obstacle and skill course items for the visiting canines. The DEPOT Foundation, a local economic development agency, provided the land for the park and entered into agreement with the City of Riverton to donate the land upon the realization of its debt service. Finally, a local family donated \$2,000 towards the purchase of fencing and park materials in memory of their daughter who recently passed away. In light of their generosity and partnership, the Riverton Rotary Club and the city agreed to rename the park Dacey's Place at Rotary Dog Park.

3. How many Rotarians participated in this project? ~10
4. What did they do? Please give at least two examples.

A Riverton Rotarian is credited with the initial conception of the project and completing the necessary logistics of getting the projects moving forward. In 2018, this Rotarian engaged an intern from the Wind River Job Corps to complete a community survey assessing needs and recreation opportunities. This ultimately resulted in the suggestion of a dog park. The Rotarian immediately engaged the club and community leaders to select a location and identify partnerships for the long-term maintenance of the proposed park. These efforts culminated in an agreement securing land use, future maintenance, and site liability. They also led to the award of district grant monies and Wyoming Business Council funds.

Another Riverton Rotarian is credited with the oversight of the project's design and construction. Beginning in 2020, this Rotarian engaged several community stakeholders to transform the untamed, natural site into a usable, accessible park. Due to the extraordinary effects of COVID-19, this Rotarian was required to explore many avenues before obtaining partnerships to perform the necessary site work and materials installation. The Rotarian also worked with multiple vendors to secure materials necessary to construct the park.

Several Rotarians also participated in the project by cleaning the site and preparing it for public use. The club held multiple service projects throughout the course of the project to clean the Riverwalk area and prepare the dog park site. After the fence was installed and wood chips were placed, it came to the attention of the club that a significant number of nails were intermingled with the wood chips. Worried about the safety of the public and health of their pets, several Rotarians immediately responded by borrowing an industrial magnet used for construction sites to collect and clear the nails from the park.

5. How many non-Rotarians benefited from this project? ~10,000 (Riverton population)

The entire Riverton community benefits from the installation of its first dog park. It also benefits members of other communities as they visit or travel through Riverton. Oftentimes, dog owners seek places where their pets can recreate when traveling through communities.

6. Who are the beneficiaries and what is the expected long-term community impact of this project?

The beneficiaries of the dog park project include the entire community. Dog lovers visiting or living in Riverton now have a place within city limits to take their dogs to recreate off-leash.

The Riverton Rotary Club successfully planned for the long-term sustainability of the dog park project. A Memorandum of Understanding was executed between the club, The DEPOT Foundation, and the City of Riverton to address the future ownership, insurance liability, and maintenance of the park. In brief, the DEPOT Foundation will own and cover the park until it transfers ownership of the property to the City of Riverton. This will occur once the debt service for the property is fulfilled. The city, alongside the club, will perform future maintenance on the park.

Dacey's Place at Rotary Dog Park will easily accommodate future phasing and improvements. The Riverton Rotary Club and the City of Riverton have discussed necessary improvements for vehicle parking in the area, the extension of drinking water, and the addition of trees and other amenities. There is sufficient area to support these potential improvements. Furthermore, land ownership in the area is largely the Depot Foundation's or the City of Riverton's. Both of the entities have expressed interest in working with the club to make future improvements to the area. In fact, the Depot Foundation has developed a master plan to address potential improvements along the Riverwalk and the dog park area.

7. If a cooperating organization was involved, what was their role?

As previously denoted, the project involved several cooperating organizations. The DEPOT Foundation was essential to secure the land on which the park is located. The City of Riverton assisted in the site preparation and material installation. It has also agreed to accept the long-term ownership and maintenance of the facility. The Wind River Job Corp engaged its clients to build obstacle course and training items for the park. The Wyoming Business Council assisted in funding the improvement through a Placemaking Grant.

8. Income:

<b>Income Source</b>	<b>Amount</b>
District 5440 Grant	\$3,000
Wyoming Business Council	\$2,500
Dacey Moore Family	\$2,000
<b>Total Project Income</b>	<b>7,500</b>

9. Expenditures: (number receipts starting with 1 and indicate a receipt # (s) for each expenditure) (Do not include travel expenses)

If international project convert amounts to US dollars	Receipt # (s)	Budgeted Amount	Actual Amount
Sutherlands Fencing Supplies (1 <sup>st</sup> pull)	(1) #10-005925	\$5,907.03	1,600.40
Sutherlands Fencing Supplies (2 <sup>nd</sup> pull)	(2) #10-000141		2,003.78
SWi Fencing Supplies	(3) #1570		1,456.79
Eryn Pierce – Sign Design	(4) #01	\$500.00	\$300
Eryn Pierce – Rules Sign Design	(5) #02		\$175
Safety Supply & Sign – Sign Production (x6)	(6) #180349		\$652.90
Safety Supply & Sign – Rules Sign (x2)	(7) #180100		\$177.12
Global Industrial – Benches (x2)	(8) #118741487	NA	\$1,165.88
<b>Total project expenditures</b>			<b>\$7,531.87</b>

10. Please explain any variance of more than 5% between the budgeted amount and the actual amount including the reason for the variance and why the alternative was chosen.

The project exhibited a 15% overall increase from the original budget proposal. The largest reason for the variance centered on the cost to design and produce signs. The original budget was \$500 and was not sufficient. With the intention of making the park a lasting, valuable asset for the community, the club hired a local graphic artist to design the dog park logo and signs. This totaled \$475. The club solicited quotes from two companies to manufacture the signs. Doing so saved several hundred dollars. Six signs were produced to appropriately designate the location (2 signs) and to provide wayfinding for community members (4 signs). Actual costs for signs represent a 161% increase over the budget.

Another reason for the overall increase center on the procurement of benches. These amenities were not included in the original budget.

Budget overages were managed by the club in two ways. First, it received additional revenues to complete the project. Second, the club was able to secure fencing materials for less than projected in the budget. Inflation and the adverse affects of the pandemic actually led to a materials increase. However, the club chose to go with a 4-foot fence rather than a 6-foot fence and doing so made the expense of fencing materials less than what was projected.

11. Project score (5=strongly, 4=agree, 3= neutral, 2=disagree, 1=strongly disagree)

	Project Score	Comments
The overall project was successful	5	The park looks great and is regularly used by the community
The grant process worked well	4	The grant process went very well. The only area of improvement falls on the Riverton club. We failed to provide sufficient updates to the district throughout the project.
My interaction with partner clubs was good	NA	
We achieved the results we expected	5	

12. Did you upload photos in your project on [matchinggrants.org](https://www.matchinggrants.org) under the Photos tab? (If not, please do so)

13. What worked well on this project and why?

Despite the lengthy timeline of the project from conception to completion, the club is very pleased with the result of the dog park. As previously mentioned, it is the first of its kind for the Riverton community and it will be longstanding improvement for the area. When responding to the question of what went well, the top consideration would be the ability to respond to unanticipated challenges and work with a diverse amount of stakeholders. The club was able to pool the resources of the community to bring the project to fruition.

14. What did not work well and how would you suggest improving it?

The dog park project encountered several challenges from the time of its inception to its completion. These primarily centered on the COVID-19 pandemic and its associated impacts. They also centered on leadership changes experienced by the Riverton Rotary Club. These issues slowed the project's original timeline, but did not diminish the resolve of the club to complete the project. The club simply had to regroup and reorganize on several occasions. For example, the club had originally planned to partner with students from the Wind River Job Corps to complete the necessary grading and site work for the park. However, with the advent of the pandemic, these students were restricted from leaving the campus and eventually sent home. Inberg-Miller Engineers had also agreed to provide the original survey and design work for the project. Unfortunately, they were unable fulfill this commitment after experiencing staffing turnover. The club responded to these challenges by engaging the City of Riverton and gaining their commitment to provide design and site work services.

After the club was able to secure the above referenced partnership with the city, it ordered the necessary materials to construct the park. Specifically, the change link fence. Cost estimates were solicited from several local vendors and one was selected as the most responsible vendor. Orders were made in May 2021. The original budget and 2018 quote for materials included a 6-foot tall fence for ~\$6,000. The cost for materials increased significantly between the time of the original quote and when vendors were solicited in 2021. To work around the increase, the club chose to order a 4-foot tall fence instead of a 6-foot fence. Doing so kept costs below to the original budget proposal

Unfortunately, supply chain issues caused by the COVID-19 pandemic delayed the delivery of ordered materials. Partial deliveries of the ordered material were received in August and September of 2021. In October, the club decided to solicit non-local vendors to complete the outstanding material order (fence, posts, caps, etc.). It was able to find a secondary vendor in Cody, WY to complete and deliver the outstanding order.

It is hard to suggest improvements for challenges encountered by COVID-19 or the ensuing supply chain disruptions. I believe the club did well to adapt to these unprecedented issues in order to complete the proposed project. However, the club could have done better to communicate with the district throughout the project delays. It also needed to do better with the required quarterly updates.

When it comes to changes in club leadership, the club could have done better to secure the commitment of the club's future leaders when applying for the district grant. In brief, the project suffered from not having a continuity of vision among the club's leadership. The project was initiated under the leadership of the 2018-2019 club president. Unfortunately, the subsequent president for the 2019-2020 Rotary Year did not have the same vision to complete a dog park for the community. This president was also hit with the challenge of managing the club during the advent of the pandemic and was not able to focus on the outstanding project and district grant. The president for the 2020-2021 Rotary Year resumed the vision of the dog park and its associated district grant by finalizing the project's design, material needs, and field labor. Due to supply chain issues and material cost increases, the project was not completed until the 2021-2022 Rotary Year.

15. How was this project publicized?

The project received positive publicity in the media. At the time of the grand opening, several of the digital news outlets promoted the event and also reported on the ribbon cutting (see attached examples). The club's Facebook page was also active in providing updates to the community of the project and its opening.

16. Scholarship Governor's grant only

- a. Name of scholarship awardee \_\_\_\_\_
- b. Current school \_\_\_\_\_
- c. University of college they will be attending \_\_\_\_\_
- d. Course of study \_\_\_\_\_
- e. Starting date \_\_\_\_\_


Project Inventory

Please list all items provided in this grant that are over \$500 in value and are not expendable.

<b>Item Purchased</b>	<b>Date of Purchase</b>	<b>Cost</b>	<b>Initial Destination/ Location</b>	<b>Comments</b>
Benches	2/12/2022	\$1,165.88	Dog Park	
Signage	3/04/2022	\$830.02	Dog Park and Surrounding Area	
Fencing	9/15/2021	\$5,060.97	Dog Park	

By signing this report, I confirm that to the best of my knowledge these District Grant funds were spent only for eligible items in accordance with Trustee-approved guidelines, and that all the information contained herein is true and accurate. Receipts for all grant-funded expenditures are attached. I also understand that all photographs submitted in connection with this report will become the property of RI and will not be returned. I warrant that I own all rights to the photographs, including copyright, and hereby grant the District, RI and TRF a royalty free irrevocable license to use the photographs now or in the future, through the District and the world in any manner it so chooses and in any medium now known or developed. This includes the right to modify the photographs as necessary in the District's and RI's sole discretion. This also includes, without limitation, use on or in the web sites, magazines, brochures, pamphlets, exhibitions and any other promotional materials of the District, RI, and TRF.

**Please attach all receipts or an invoice and a copy of the check used to pay the invoice. Funds over \$100 not used must be returned to the district grants treasurer.**

Certifying signature of primary contact  Date: 7/5/2022

Print name: Kyle J. Butterfield

**Upload this report on matchinggrants.org in .pdf format only**

# EXAMPLES OF PUBLICITY

Subscribe Contact About Staff Advertise Community 988 Cook

# COUNTY 10

COMMUNITY - CONNECTED

SUBMIT RADIO EVENTS JOBS SECTIONS 2022 ELECTION

Today you're back in motion. SageWest HEALTH CARE LEARN NOW

## Grand opening of Dacey's Place at Rotary Dog Park planned for April 23rd

News & Politics April 16, 2022




PHOTO: Riverfront Rotary via Facebook

Share Facebook Twitter YouTube Instagram Email Print

(Riverton, WY) – The grand opening of Dacey's Place at Rotary Dog Park is finally here and happening on Saturday, April 23rd at 11 am. The park is located along the Riverwalk behind the Fremont County fairgrounds.

### GRAND OPENING



Dacey's Place

Never miss a story! Sign up for our Daily Digest Email. Forever free and no spam.

Email

Subscribe

Advertisement



Upcoming Events		
Fri 5	Falls Chukars vs. Great Falls Voya... at Falls   Great Falls, ID	Tue 5 Cody   Cody, WY
Tue 5	Lander Library's Book Week Lander Library (Fr...)   Lander, WY	
Tue 5	City Council Meeting in the Council Cha... Riverton, WY	



# COUNTY 10

COMMUNITY · CONNECTED

SUBMIT ▾ RADIO ▾ EVENTS JOBS SECTIONS ▾ 2022 ELECTION



Join our team!  
**NOW HIRING!**



See More

## Grand opening of Dacey's Place at Rotary Dog Park is happening tomorrow!

Sponsored by SageWest Health Care April 22, 2022



(Riverton, WY) – The grand opening of Dacey's Place at Rotary Dog Park is finally here and happening on **Saturday, April 23rd at 11 am**. The park is located along the Riverwalk behind the Fremont County Fairgrounds.

Never miss a story! Sign up for our Daily Digest Email. Forever free and no spam.

Subscribe

Advertisement



HELP A TOURIST. HELP YOUR TOWN.

Hundreds of people visit our sanctuary each year and allow us to showcase Wyoming through the eyes of wild horses. We're very grateful for the support, perspective and impact tourism has on our family and community.

Jess Oldham  
Bridgeway Horse Ranch

Welcome travelers and encourage them to have a fun, safe time. Local businesses depend on responsible visitation.

Information provided by the Wind River Visitors Council.

WindRiver.org | #WindRiverCountry



Gamble's  
FURNITURE & APPLIANCES



## Riverton Rotary's "Dacey's Place" Dog Park opens on Riverwalk

Carol Harper April 24, 2022



*h/t Carol Harper*

**(Riverton, WY)** – Riverton’s dog owners and dog lovers alike gathered in the sleet and snow for the grand opening ribbon cutting of “Dacey’s Place” Rotary Dog Park on Saturday, April 23 at the Riverwalk access at the end of South 2nd Street.

Speakers at the event were Riverton Rotary President Kyle Butterfield, Mayor Richard Gard, Alan Moore, Riley Moore, and Rotary Past President Cathy Cline.

Alan Moore of The Depot Foundation gave a brief history of how the dog park project came about. “What we have is a testimony to the spirit of the people of Riverton and the volunteerism that is evident in everything that occurs in this town,” he said. “This is your park. We’ve been working on this for twenty-some years and every day a little bit more occurs; every day your volunteers step up, and every day we find there is support in the community for things that we want and we’re willing to do it ourselves.”

Close





Speaking on behalf of Dacey Cheyenne Moore's family was Riley Moore. "Dacey had a huge heart and loved her family and friends," she said. "She had a special love for animals of every kind, and loved to rescue every animal she met through her time in working for PAWS for Life..."



"Unfortunately, Dacey's life was cut short at only 17 years old," Riley continued. "However, in that short 17 years, she was so dedicated to every animal that came into her life. The opening of this dog park would have brought her so much joy. On behalf of Dacey's family, we are honored to have this opportunity for Dacey's love of animals to be her legacy through Dacey's Place at Rotary Dog Park."

Close

A promotional banner for Porter's Supply Co. featuring a "BBQ BATTLE" contest. On the left, there is a logo for "PORTER'S SUPPLY CO." and a small image of a grill. The central text reads "BBQ BATTLE" in large, bold, red letters. To the right, a list of four instructions is provided: "1. Snap a photo of #whatsgrillin", "2. Share on Facebook", "3. Tag Porter's in your post", and "4. Don't forget the hashtag!". A red button with white text says "ENTER TO WIN photo contest". The background is a wooden texture.



Close

**PORTER'S SUPPLY CO.**

**BBQ BATTLE**

1. Snap a photo of #whatsgrillin
2. Share on Facebook
3. Tag Porter's in your post
4. Don't forget the hashtag!

#whatsgrillin

**ENTER TO WIN**  
photo contest

# PROJECT INVOICES

Aut

## SUTHERLAND LUMBER CO OF KANSAS CITY LLC

1960 N. FEDERAL BLVD TELE: 307-855-7879  
RIVERTON, WY 82501-5204

THIS TICKET MUST BE PRESENTED WHEN RETURNING MERCHANDISE

08.10.2021 13:55:44

10-005925

Item	Qty	Product Description	Price	ExtPrice
3732997	1x	Custom Quote	1600.40	1600.40
3564028	12x	3404850501 FAB C L 111 2X48 50 GBW III KK		Quote Item
6256424	8x	TG471505661P LINE POST .047 15 8X5FT 6IN		Quote Item
4988291	4x	57050191 BULLET CAP 23 8 2WAY		Quote Item
4988218	4x	57050190 BULLET CAP 23 8 1WAY		Quote Item
2131316	4x	57460001 TIE WIRE 33 11GA ALUM 100PK		Quote Item
2499556	12x	710461 TENSION BAR FLAT 3 16X5 8X46		Quote Item
4987897	20x	59050493 TENSION BAND 23 8IN W BOLT		Quote Item
8942153	8x	110880 CONCRETE MIX SUTHERLANDS 80LB		Quote Item

[Contract Charge] [696][5597 ][2108070001] NONTAX SUBTOTAL 1600.40

TOTAL 1600.40  
CONTRACT CHARGE 1600.40

Name: RIVERTON ROTARY CLUB PO# CHAIN LINK 1ST  
 Address: \_\_\_\_\_ Address(2): \_\_\_\_\_  
 City: RIVERTON, WY. 00008-2501 Phone Number: 307-855-4876

Job Name: CHAIN LINK 1ST Salesman: ANDREW  
 Job Address: \_\_\_\_\_ Job Phone Number: 000-000-0000  
 Job Address: \_\_\_\_\_ Delivery Address: \_\_\_\_\_  
 Job City: \_\_\_\_\_ 00000-0000  
 Comment: \_\_\_\_\_

Signed:  Date: \_\_\_\_\_ DL: \_\_\_\_\_ PO# CHAIN LINK  
 Signer: BRIAN [12241005925212221355] 1 of 1

CUSTOMER COPY

INVOICE NUMBER  
**005597**



# JOURNAL

## SUTHERLAND LUMBER CO OF KANSAS CITY LLC

1960 N. FEDERAL BLVD TELE: 307-855-7879  
RIVERTON, WY 82501-5204

THIS TICKET MUST BE PRESENTED WHEN RETURNING MERCHANDISE

09.15.2021 13:12:44

10-000141

Item	Qty	Product Description	Price	Ext	Price
3732997	1.x	Custom Quote	003.78		2003.78
7004658	2.x	GSWG4X48 GATE FRAME BENT W HDW 48WX48H			Quote Item
7045511	1.x	GDDG4X12 GATE DRIVE DBL W HDW 12FTX48IN			Quote Item
6256267	60.x	TG71310691S TOP RAIL .047 13 SX10FT 6IN			Quote Item
4984704	29.x	57050196 LOOP CAP 15 8X13 8 REG			Quote Item
8942153	64.x	110880 CONCRETE MIX SUTHERLANDS 80LB			Quote Item
[Contract Charge] [696][6313 ][2109140007]			NONTAX SUBTOTAL		2003.78
			TOTAL		2003.78
			CONTRACT CHARGE		2003.78

Name: RIVERTON ROTARY CLUB PO# FENCE  
 Address: \_\_\_\_\_ Address(2): \_\_\_\_\_  
 City: RIVERTON, WY. 00008-2501 Phone Number: 307-851-4876

Job Name: \_\_\_\_\_ Salesman: ANDREW  
 Job Address: \_\_\_\_\_ Job Phone Number: 000-000-0000  
 Job Address: \_\_\_\_\_ Delivery Address: \_\_\_\_\_  
 Job City: \_\_\_\_\_, \_\_\_\_\_, 00000-0000  
 Comment: \_\_\_\_\_ 83-0

Signed: *[Signature]* Date: 9/15/21 DL: \_\_\_\_\_ PO# FENCE  
 Signer: BRIAN [12241000141212581312] 1 of 1

CUSTOMER COPY

INVOICE NUMBER  
006313

Stephen Anderson  
 Sales Leader, SWi LLC  
 307-271-2252  
 stephen@swiwyoming.com



SWi Fence & Landscape Supply  
 2424 Big Horn Ave  
 Cody, WY 82441  
 307-578-8040

**Quote**

10/26/2021 11:02 am


Quote #: 1570  
 Ticket: 220000016627  
 Register: Register 1  
 Employee: Stephen  
 Company: CITY OF RIVERTON  
 Customer: KYLE BUTTERFIELD

Item	#	Price
Commercial Chain Link Fence Post 2 3/8 in. SS40 7 Ft*	3 x	\$99.00
	\$33.00	
Commercial Chain Link Fence Post 1 7/8 in. SS40 6 Ft*	53 x	\$928.56
	\$17.52	
Pressed Steel Dome Cap 1 7/8 in.*	53 x	\$59.89
	\$1.13	
Pressed Steel Dome Cap 2 3/8 in.*	11 x	\$16.50
	\$1.50	
TENSION BAR (3/16") 46 in. x 5/8 in.*	6 x	\$17.36
	\$3.06	
TENSION BAND - REGULAR 2 3/8 in.*	34 x	\$27.20
	\$0.80	
BRACE BAND - REGULAR 1 7/8 in.*	12 x	\$9.00
	\$0.75	
BRACE BAND - REGULAR 2 3/8 in.*	22 x	\$20.02
	\$0.91	
PRESSED STEEL RAIL END 1 5/8 in.*	18 x	\$54.00
	\$3.00	
GALVANIZED TENSION WIRE - SOLD/ROLL 7 GA. CRIMPED 85LB (1000 FT)*	1 x	\$192.00
	\$192.00	
HOT DIP GALVANIZED CARRIAGE BOLT 5/16 1 1/4 in.*	68 x	\$23.80
	\$0.35	
Hog Rings (per lb) 9 Ga. Steel*	1 x	\$8.46
	\$8.46	
	Subtotal	\$1456.79
	Total Tax	\$0.00
	<b>Total</b>	<b>\$1456.79</b>

Thank you for your business!

\* No Tax Applied  
 Thank You KYLE BUTTERFIELD!





01/17/2022

ERYN PIERCE

725 Cliff St.  
Lander, WY 82520  
614.425.7338  
erynpiercedesign@gmail.com

**Invoice:**

**Billed To:**  
Riverton Rotary Club

**Invoice Number:**  
01

**Date of Issue:**  
01/17/22

**Invoice Total:**

**\$300.00**

---

<b>Description:</b>	<b>Cost:</b>	<b>Amount:</b>
Dog Park Sign Design	\$300.00	\$300.00

---

**Sub Total:** \$300.00

**Tax:** \$0.00


**Total:** \$300.00

**Amount Due (USD):** **\$300.00**

**Invoice Terms:**

Write and mail check to Eryn Pierce by 01/30/22.  
It was great working with you!





02/01/2022

ERYN PIERCE

725 Cliff St.  
Lander, WY 82520  
614.425.7338  
erynpiercedesign@gmail.com

**Invoice:**

**Billed To:**  
Riverton Rotary Club

**Invoice Number:**  
02

**Date of Issue:**  
02/01/22

**Invoice Total:**

**\$175.00**

---

<b>Description:</b>	<b>Cost:</b>	<b>Amount:</b>
Dog Park Rules Sign	\$175.00	\$175.00

---

**Sub Total:** \$175.00

**Tax:** \$0.00

**Total:** \$175.00

**Amount Due (USD):** **\$175.00**

**Invoice Terms:**

Write and mail check to Eryn Pierce by 02/20/22.  
It was great working with you!



# Invoice 180349

Invoice Date 03/30/22

3232 SOUTH REDWOOD ROAD  
 WEST VALLEY CITY, UTAH 84119  
 (801) 973-2266 1-800-999-9875



**Bill To:**

Riverton City Wyoming  
 816 N. Federal Blvd  
 Riverton, WY 82501

**Ship To:**

Riverton City Wyoming  
 816 N. Federal Blvd  
 Riverton, WY 82501

ARIDBW\_SASFUP

Customer	Ordered By:	F.O.B.	Terms	
WY3144			NET 30 DAYS	
Purchase Order Number		Salesperson	Order Date	Our Order Number
		7	02/04/22	67064

Quantity Ordered	Item Number Item Description	Unit Price	Extended Price
6	.080,ALUM.CUST. 24 x 39, DACEY'S PLACE, DOG PARK SIGNS	103.44 N	620.64
1	FREIGHT FREIGHT,UPS/TRUCKING	32.26 N	32.26

A Finance Charge of 1.5% per month, which is an annual percentage rate of 18% will be charged on all past due accounts. Accounts are due and payable 30 days from date of invoice. All returned items subject to a restocking fee.

Received By: \_\_\_\_\_  
 Printed Name: \_\_\_\_\_  
 Delivered By: \_\_\_\_\_  
 Date: \_\_\_\_\_

Nontaxable Subtotal	652.90
Taxable Subtotal	0.00
Tax	0.00
<b>Total Invoice</b>	<b>652.90</b>



# Invoice 180100

Invoice Date 03/04/22

3232 SOUTH REDWOOD ROAD  
WEST VALLEY CITY, UTAH 84119  
(801) 973-2266 1-800-999-9875



**Bill To:**

Riverton City Wyoming  
816 N. Federal Blvd  
Riverton, WY 82501

**Ship To:**

Riverton City Wyoming  
816 N. Federal Blvd  
Riverton, WY 82501

ARIDBW\_SASFUP

Customer	Ordered By:	F.O.B.	Terms	
WY3144			NET 30 DAYS	
Purchase Order Number		Salesperson	Order Date	Our Order Number
		7	02/11/22	67142

Quantity Ordered	Item Number Item Description	Unit Price	Extended Price
2	CUST,24X36,EG CUSTOM 24X36,EG, dog park rules. etc...	79.20 N	158.40
1	FREIGHT FREIGHT,UPS/TRUCKING	18.72 N	18.72

A Finance Charge of 1.5% per month, which is an annual percentage rate of 18% will be charged on all past due accounts. Accounts are due and payable 30 days from date of invoice. All returned items subject to a restocking fee.

Received By: \_\_\_\_\_  
Printed Name: \_\_\_\_\_  
Delivered By: \_\_\_\_\_  
Date: \_\_\_\_\_

Nontaxable Subtotal	177.12
Taxable Subtotal	0.00
Tax	0.00
<b>Total Invoice</b>	<b>177.12</b>



We can supply that.

GLOBAL INDUSTRIAL  
2505 MILL CENTER PARKWAY  
SUITE 100  
BUFORD, GEORGIA 30518

# INVOICE

<b>INVOICE NO</b>	<b>INVOICE DATE</b>
118741487	02/12/22
<b>ORDER NO.</b>	<b>ORDER DATE</b>
20284408	02/11/22
<b>CUSTOMER NO.</b>	<b>CUSTOMER PHONE NO.</b>
644149	(307)851-4876
<b>CURRENT AMOUNT DUE</b>	
1,165.88	

SOLD TO:

497 1 MB 0.485 E0030X I0045 D2780880767 S3 P4027151 0001:0001



CITY OF RIVERTON  
KYLE BUTTERFIELD  
816 N FEDERAL BLVD  
RIVERTON WY 82501-2913

REMIT TO:

GLOBAL INDUSTRIAL  
29833 NETWORK PLACE  
CHICAGO, IL 60673-1298  
(770) 822-5600

RETURN THIS PAYMENT STUB WITH YOUR REMITTANCE TO ENSURE PROPER CREDIT TO YOUR ACCOUNT.



REMIT TO:

**GLOBAL INDUSTRIAL**  
29833 NETWORK PLACE  
CHICAGO IL 60673-1298  
(770) 822-5600 FED-TAX-ID: 11-3584699

<b>INVOICE NO</b>	<b>INVOICE DATE</b>
118741487	02/12/22
<b>TOTAL DUE</b>	
1,165.88	

PLEASE REFER TO THE ABOVE  
INVOICE NO. WHEN REMITTING AND  
WHEN YOU ARE MAKING ANY  
INQUIRIES REGARDING THIS ORDER

**SOLD TO:**

CITY OF RIVERTON  
KYLE BUTTERFIELD  
816 N. FEDERAL BLVD.  
RIVERTON, WY 82501

**SHIPPED TO:**

CITY OF RIVERTON  
KYLE BUTTERFIELD  
816 N FEDERAL BLVD  
RIVERTON, WY 82501

<b>PO #</b>		<b>ORDERED BY</b>			<b>PAGE</b>	
1-45400-238		KYLE BUTTERFIELD			1 of 1	
<b>SHIPPED VIA</b>	<b>F.O.B. SHIPPING POINT</b>	<b>FREIGHT CHARGES</b>	<b>YOUR ORDER NO.</b>	<b>DATE SHIPPED</b>	<b>TERMS</b>	
ABF FREIGHT	NORTH LAS VEGAS,NV	PREPAID	20284408	02/11/22	Open Credit	
<b>QUANTITY</b>	<b>STOCK NO.</b>	<b>DESCRIPTION</b>			<b>UNIT PRICE</b>	<b>AMOUNT</b>
2	262114BK	Global Industrial™ 8 ft. Outdoor Park Bench without Back - Steel Slat - Black - Tracking#: 140324361			372.99	745.98

<b>Sub-Total:</b>	745.98
<b>Shipping and Handling:</b>	419.90
<b>Tax:</b>	0.00
<b>Total Invoice Amount:</b>	1,165.88
<b>Total Payment(s)/Credit(s):</b>	0.00
<b>Current Amount Due:</b>	<b>1,165.88</b>

**TO VIEW AND PAY ONLINE GO TO:** <https://www.globalindustrial.com/account/promptllogin>

This purchase is subject to Global Industrial's Terms and Conditions of Sale, available at: <http://www.globalindustrial.com/termsConditions>. Global Industrial objects to any other additional or different terms in your purchase order or acceptance. Please visit our website for the latest selection of industrial products on the web at the best price.

Thank you for your business.