



44485277

NOTE: Excess water is detrimental to concrete quality. Increased water in concrete mix reduces strength and durability and increases shrinkage. Buyer accepts responsibility for water added on job site, which exceeds accepted water/cement ratio and workability specifications.

Plant:	Begin Loading:	To Job:	Arrive Job:	Start Unload:	Finish Unload:	Leave Job:	Return Plant:
1381A	10:12	1020	1045	1100	1130		

Total Amount for This Ticket Not Including Standby Charges:

Cash	Check # / Auth Code:	Signature of Driver/Receiving Cash:	Cash Received:	Total COD Order Amount to Collect Without Standby Charges:
Check:				
Charge:				

Customer Code: CASH19A1 Customer Name: LAUGHLIN ROTARY CLUB Customer Job Number: Order Code / Date: 4095
 Project Code: Project Name: LAUGHLIN HIGH SCHOOL, LAUGHLIN N Weighmaster: Order P.O. Number: *****
 Ticket Date: 03/25/18 Delivery Address: 4000 S 105th St Map Page: NHVF2020

Delivery Instructions: OF COUGAR DR, & NEEDLES HWY. Ticket Number: 44610640

Due On Job:	Slump:	Load:	Truck Number:	Driver Number:	Driver Name:	End Use:
11:00	5.00	1	6993	198106	BALDWIN, TIM	OTHER

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	MATERIAL CODE	PRODUCTION DESCRIPTION	UOM	UNIT PRICE	AMOUNT
2.00	2	2	1332175	#57 2500psi ASH STD	cy	110.00	220.00
2.00	4	4	1348525	BUMMERSET	DS	1.00	2.00
0.00	4	0	1617818	FUEL SURCHARGE ADJ	EA	8.00	8.00
1.00	5	1	1502749	ENVIRONMENTAL FEE	EA	15.00	15.00
2.00	7	2	1329124	SATURDAY CHARGE PER YARD	EA	3.50	7.00

Draw Courtesy: Previous Truck: MINIMUM LOAD CHARGE \$150.00

Water Added IN GALLONS: 41 B	Curb Line Crossed At Owner's Agent's Request: <input checked="" type="checkbox"/>	AUTHORIZED SIGNATURE: <i>[Signature]</i>	SUB TOTAL
INITIALS: MB	INITIALS: [Signature]	Print Name: _____ Date: _____	TAX \$402.00
Signature above signifies receipt and acceptance of the listed materials and acknowledgment of and agreement to the CEMEX terms and conditions.			TOTAL \$424.56

BATCH DATA:

44485277

Truck:	Driver:	User:	Disp Ticket Num:	Time Date:
69993	198106	operator	44610640	10:13 5/5/18
Load Size:	Mix Code:	Returned:	City:	Mix Age:
2.00 CYDS	1332175			51673

Material	Required	Batched	Moisture	Actual Wat	Trin
AGGREG	279.22 lb	279.00 lb	0.20% M	1.88 gal	
AGGREG	2706.33 lb	2730.00 lb	4.25% M	13.29 gal	
AGGREG	352.88 lb	340.00 lb	0.25% M	1.10 gal	
CEMENT	770.00 lb	765.00 lb			
WATER	922.00 lb	215.00 lb			
WATER	40.4 gal	46.0 gal		4.0	
ADJ	38.80 oz	32.00 oz		100.00%	

Actual New Batches: 1 Manual 10:12:02
 Load Total: 7505 lb Design W/C: 0.585 Water/Cement: 0.591 T. Actual Water: 61.3 gal To Add: 8.3 gal
 Slump: 5.00 in ±

Load Completed: Load Tiser: 11:21

80TXNM Rev 02/12